INTEGRATED MASTER SCHEDULE — Building 200 Interior Fit-out

Data Date: May 31, 2026 · Exported from scheduling software · SAMPLE

ID	Task Name	Dur (d)	Start	Finish	Pred.	%
	DESIGN					
1	Programming & Space Validation	15	09/01/25	09/19/25		100%
2	Schematic Design	30	09/22/25	10/31/25	1	100%
3	Owner SD Review & Approval	10	11/03/25	11/14/25	2	100%
4	Design Development	40	11/17/25	01/09/26	3	100%
5	MEP Engineering & Coordination	35	11/24/25	01/09/26	3	100%
6	Owner DD Review & Approval	10	01/12/26	01/23/26	4,5	100%
7	Construction Documents (CDs)	45	01/26/26	03/27/26	6	100%
8	Specifications & Front-End Docs	30	02/09/26	03/20/26	6	100%
9	Owner CD Review	10	03/30/26	04/10/26	7,8	100%
10	Final CD Issuance	5	04/13/26	04/17/26	9	100%
	PERMITTING					
11	Permit Application & Submit to AHJ	8	04/20/26	04/29/26	10	100%
12	AHJ Plan Review	30	04/30/26	06/10/26	11	60%
13	Respond to Comments & Permit Issuance	12	06/11/26	06/26/26	12	0%
	PROCUREMENT					
14	Bid & Award GC Contract	25	04/20/26	05/22/26	10	100%
15	Submittals - Structural Steel	20	05/25/26	06/19/26	14	100%
16	FAB & Deliver Structural Steel (long lead)	70	06/22/26	09/28/26	15	10%
17	Submittals - Electrical Switchgear	20	05/25/26	06/19/26	14	80%
18	FAB & Deliver Switchgear (long lead)	90	06/22/26	10/27/26	17	0%
19	Submittals - HVAC Equipment	20	05/25/26	06/19/26	14	100%
20	FAB & Deliver HVAC Units	60	06/22/26	09/14/26	19	0%
	CONSTRUCTION					
21	Mobilization & Site Prep	10	06/29/26	07/10/26	13	0%
22	Demolition - Interior	15	07/13/26	07/31/26	21	0%
23	Abatement (if required)	10	07/13/26	07/24/26	21	0%
24	Underground Plumbing / Utilities	12	08/03/26	08/18/26	22	0%
25	Structural Steel Erection	20	09/29/26	10/26/26	16,22	0%
26	Concrete - SOG & Decks	18	10/27/26	11/19/26	25	0%

ID	Task Name	Dur (d)	Start	Finish	Pred.	%
27	Rough-In - Plumbing	25	08/19/26	09/22/26	24	0%
28	Rough-In - Electrical	25	10/27/26	11/30/26	25	0%
29	Rough-In - HVAC Ductwork	25	10/27/26	11/30/26	25,20	0%
30	Fire Protection - Rough	18	10/27/26	11/19/26	25	0%
31	Switchgear Installation	10	10/28/26	11/10/26	18,28	0%
32	Framing - Interior Partitions	30	09/23/26	11/03/26	27	0%
33	Building Dry-In / Envelope	20	11/20/26	12/17/26	26	0%
34	Insulation	12	12/18/26	01/06/27	33,32	0%
35	Drywall - Hang & Finish	30	01/07/27	02/17/27	34	0%
36	MEP Trim - Electrical	20	02/18/27	03/17/27	35,31	0%
37	MEP Trim - Plumbing	18	02/18/27	03/15/27	35	0%
38	MEP Trim - HVAC	20	02/18/27	03/17/27	35,29	0%
39	Fire Protection - Trim	15	02/18/27	03/10/27	35,30	0%
40	Flooring	22	03/18/27	04/16/27	36,37,38	0%
41	Painting	20	03/18/27	04/14/27	35	0%
42	Ceilings - ACT	15	03/18/27	04/07/27	36,38	0%
43	Millwork & Casework	25	04/19/27	05/21/27	40	0%
44	Final Fixtures & Equipment	18	05/24/27	06/16/27	43	0%
45	Owner FF&E Install	15	06/17/27	07/08/27	44	0%
	CLOSEOUT					
46	Building Commissioning	20	06/17/27	07/15/27	38,36	0%
47	Punch List & Final Inspections / CofO	20	07/09/27	08/05/27	45,46	0%
48	As-Builts, O&M, Warranties & Training	20	07/09/27	08/05/27	45	0%
49	Substantial Completion & Move-In	1	08/06/27	08/06/27	47,48	0%
50	Final Completion & Contract Closeout	15	08/09/27	08/27/27	49	0%

Durations in working days. Predecessors shown by activity ID. % = percent complete as of the data date. Dates reflect the current schedule update.