CHANGE ORDER REQUEST

COR No. 018 · Building 200 Interior Fit-out · SAMPLE

TO OWNER:	Acme Holdings LLC	**COR NO:**	018
FROM CONTRACTOR:	Summit Construction Group	**DATE:**	May 28, 2026
DESCRIPTION:	Added rooftop screen wall + associated electrical and structural		

COST SUMMARY (GC Rollup)

Cost Component	Amount
Ironworks Structural (sub) - detailed backup	$39,614.92
Volt Electric (sub) - proposal w/ breakdown	$17,916.00
Summit Roofing (sub) - lump sum proposal	$9,800.00
GC self-performed (coordination labor & material)	$6,500.00
Subtotal (direct cost)	**$73,830.92**
GC Fee @ 6%	$4,429.86
Bond @ 1%	$738.31
Insurance @ 0.5%	$369.15
TOTAL CHANGE ORDER REQUESTED	**$79,368.24**

Contractor requests a time extension of 5 working days. Pricing per Contract markup provisions.

IRONWORKS STRUCTURAL LLC

Structural Steel & Miscellaneous Metals · License #STL-44820

CHANGE ORDER PROPOSAL

To: Summit Construction Group Re: COR 018 - Rooftop Screen Wall Framing Date: May 24, 2026

We propose to furnish and install structural steel framing for the new rooftop screen wall, including tube steel posts, horizontal rails, base plates, anchor bolts, and connection hardware, per SK-S1 dated 5/18/26. Detailed breakdown below.

Description	Qty	Unit	Unit Cost	Amount
Ironworker labor	160	hr	$78.00	$12,480.00
Steel tube & plate	8,400	lb	$1.95	$16,380.00
Fasteners, anchors, misc hardware	1	lot	$1,820.00	$1,820.00
Crane rental	2	day	$2,400.00	$4,800.00
Subtotal direct cost				**$35,480.00**
Sub OH&P @ 10%				$3,548.00
Bond @ 1.65%				$586.92
PROPOSAL TOTAL				**$39,614.92**

Note: GC coverage page lists Ironworks at $39,614.92 (ties). Sub OH&P; shown at 10%.

VOLT ELECTRIC

Commercial Electrical Contractors

PROPOSAL - COR 018

Attn: Summit Construction Group Date: May 23, 2026

Furnish and install power and lighting for the rooftop screen wall, including conduit, wire, weatherproof fixtures, and connection to existing rooftop panel. Work includes lift rental and testing.

	Amount
Labor (lump sum)	$7,380.00
Material (lump sum)	$6,900.00
Equipment (lift)	$650.00
Overhead & Profit @ 20%	**$2,986.00**
TOTAL	$17,916.00

Note: Labor and material shown as lump sums (no hours/quantity takeoff provided). OH&P; shown at 20%.

SUMMIT ROOFING CO.

Commercial Roofing & Waterproofing

CHANGE PROPOSAL

To: Summit Construction Group Project: Building 200 Date: May 22, 2026

Scope: Roof penetrations, curbs, and flashing for the new rooftop screen wall posts. Includes patching and repair of existing roof membrane in the work area damaged during the original roofing installation.

Description	Lump Sum Price
Screen wall roof penetrations, flashing, and membrane patching	$9,800.00

Lump sum proposal. No labor hours, material quantities, or markup breakdown provided.
Summit Roofing Co. By: _____